



**NAPA COUNTY AIRPORT  
TAXIWAY H, SECTION 1 RECONSTRUCTION  
FAA AIP No. 3-06-0162-042-2020**



**Week 5 of Construction  
May 10 – May 16, 2021**



**Backfill electrical trench across Taxiway H**



**Underdrain and electrical trenches along shoulder**



**Placement and compaction of P-209 aggregate base**



**Compacted recycled base on taxiway shoulder**